

Project Update

2021 Road Resurfacing Project

Date: 12/10/21

The contractor has completed the installation of the asphalt berms along Moraga Road and is in the process of completing the berms on Reliez Valley Road. Due to the impending inclement weather, the City has agreed to let the contractor work this Saturday on Moraga Road and Reliez Valley Road to complete the striping of the centerline and fog lines. Once this work is done the contractor will have the following items of work remaining on both streets:

1. Installing stop bars, crosswalks, pavement legends and other miscellaneous pavement markings. It is anticipated that this work can be done on Moraga Road without a full closure in the southbound direction. This work is very weather dependent and will require a dry road and pavement temperatures over 50 degrees. As such, it is unlikely to occur next week.
2. Installing new signs and object markers and relocating signs. This work may occur next week depending on the severity of the rain. This work will also not likely require a full closure of the southbound direction of Moraga Road.
3. Cleanup work. One or possibly two additional days with a southbound road closure on Moraga Road is likely sometime in the coming weeks. This is also very weather dependent.

Questions regarding this project may be directed to Matt Luttropp, Engineering Services Manager at 925-299-3247 or emailed to mluttropp@ci.lafayette.ca.us

Matt Luttropp
Engineering Services Manager, City of Lafayette